

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FOURTH QUARTER, CY 2020**


Province, City or Municipality: ANDA

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					Completion	Incurred to Date		
REHABILITATION/CONCRETING OF CORE LOCAL ACCESS ROAD AT POB.-AWAG	POB	3,297,761.79	25/09/2020	24/12/2020	100	2,802,975.00		COMPLETED
REHABILITATION/CONCRETING OF CORE LOCAL ACCESS ROAD MACANDOCANDONG	MACANDOCA NDONG	8,320,150.96	25/09/2020	15/02/2020	95	6,239,960.00		ON-GOING

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.



ELMO C. CARIÑO
Municipal Engr



JOGANIE C. RARANG
Municipal Mayor